GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR & RD Dept. – PMGSY Ph XI – 2018-19 – Visakhapatnam Dist. – Revised Administrative Sanction for the work "Road from Pulusumamidi to Aluguru in Paderu (M)" due to excess tender percentage for an amount of Rs.94.84 lakhs as against OAS of Rs.83.65 – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.502 **Dated.23.09.2021.**

Read the following:-

1.G.O. Rt. No.375, PR & RD (Progs.II) Dept. dt.01.05.2018.
2.G.O. Ms. No.60, PR & RD (Progs.II) Dept. Dt.28.05.2018.
3.From the Engineer-in-Chief, PR, A.P., Vijayawada lr No. W12/PMGSY/RAS Proposals/VSP/2020, Dt.02.02.2021.

....

O R D E R:-

In the G.O. second read above, the work "Road from Pulusumamidi to Aluguru in Paderu (M), Visakhapatnam District" was administratively sanctioned vide under PMGSY Phase XI (100-249 population, LWE Category). The work was awarded by the State Level Financial Evaluation Committee at excess tender premium over the estimate rates (2017-18 SoR) at 19.53% excess as per the permission accorded for calling tenders without keeping cap on tender percentage in LWE area vide G.O. first read above. The work was awarded to M/s Sri VSR Constructions, Nandyal (Sri Sesha Reddy), vide Agreement No.115/2018-19, dt.24.10.2018. The original administrative sanction accorded was Rs.83.65 lakhs.

2. The Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada vide his letter second read above has stated that the work was already completed on 10.07.2020 and that the final bill is locked by NRIDA in OMMAS as it is delayed for more than 6 months old. Making payment to contractor in time would help not to incur further loss as the work is completed in all respect by 10.07.2020 and requested to accord Revised Administrative Sanction with the modified share as indicated below.

Sanction	GoI Share Rs. in Lakhs	State Share Rs.in Lakhs	Total Rs.in Lakhs
As per OAS	50.19	33.46	83.65
As per RAS now proposed	50.19	44.65	94.84
Net Increase		11.19	11.19

3. In the circumstances explained above, Government after careful examination, hereby accord Revised Administrative Sanction for the work "Road from Pulusumamidi to Aluguru in Paderu (M), Visakhapatnam District" sanctioned under PMGSY Phase XI (100-249 population, LWE Category), for an amount of Rs.94.84 lakhs as against the original administrative sanction of Rs.83.65 lakhs with Government of India share and State Share as explained in para 2 above.

(P.T.O)

4. The Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada is requested to take further necessary action accordingly.

5. This order issues with the concurrence of Finance (FMU – PR & RD, RWS) Dept. vide their U.O.No.FMU0ASD(PRRD)/5/2021, dt.15.09.2021 (Computer No.1387392).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada
The Superintending Engineer, PR Circle, Visakhapatnam
Copy to:-
The Accountant General, A.P., Vijayawada
The Director of Works & Accounts, A.P., Vijayawada
The Director of Treasuries & Accounts Dept., A.P., Vijayawada
The District Treasury Officer, Visakhapatnam
The Finance (FMU – PR & RD, RWS) Dept.
The P.S. to M (PR & RD, M&G) Dept.
The P.S. to Prl. Secy. to Govt., PR & RD Dept.
Sc/Sf.,

//FORWARDED:BY ORDER//

S.N. [illegible]
SECTION OFFICER